



# HCRO site updates

## Overview:

- Antennas
- Compute infrastructure
- Full buildout and developments
- Other updates

# Antennas

- 2C diaphragm vacuum pump replaced
- $T_{\text{sys}}$  measurements next week





# Compute infrastructure

- Update from Paul
- Still building new RAID
- Replacing agings disks

sis0: **CRITICAL** (for 102d 1h 42m 55s)  
Disk megaraid,47 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 8  
Disk megaraid,61 smartctl status: [PASSED] - CRITICAL: Reallocated Sector Count: 81  
Disk megaraid,69 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 3  
Disk megaraid,125 smartctl status: [PASSED] - CRITICAL: Reallocated Sector Count: 1320

sis2: **CRITICAL** (for 74d 9h 39m 19s)  
Disk megaraid,12 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 8  
Disk megaraid,44 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 8  
Disk megaraid,56 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 8  
Disk megaraid,85 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 8  
Disk megaraid,50 smartctl status: [PASSED] - CRITICAL: Reallocated Sector Count: 16  
Disk megaraid,78 smartctl status: [PASSED] - WARNING: Reallocated Sector Count: 8  
Disk megaraid,106 smartctl status: [PASSED] - CRITICAL: Reallocated Sector Count: 40  
Disk megaraid,141 smartctl status: [PASSED] - CRITICAL: Reallocated Sector Count: 16  
Disk megaraid,165 smartctl status: [PASSED] - CRITICAL: Reallocated Sector Count: 16



# Full buildout and developments

- PO issued for quad-ridged feed horn
- Not much progress on PAM design (coming soon!)



# Other updates

- Joel arrived on site
- CHIME reflector structure delivery started





- Trench for “damaged” fiber to Hat Creek house
- Rack installed in mechanical workshop

